

C36

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE**  
**NEW DELHI-110 001.**


No. F.6/DFS/MS/School/2025/SZ/1400

Dated: 17/12/2025

**FIRE SAFETY CERTIFICATE**

Certified that the Abhinav Global School Located at Sector- 13, Dwarka, New Delhi- 110078, running at stilt, ground plus two upper floors in a building comprised of basement (storage), stilt, ground floor plus three upper floors, was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/School/SZ/2022/1295 dated 02.12.2022. The school building was re- inspected by the officer concerned of this department on dated 05.12.2025 in the presence of Ms. Nilima Sinha (HOS), and found that the school building have complied the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/premises (Basement, stilt, ground plus two upper floors) is fit for occupancy class "Educational Building" w.e.f. 17/12/2025 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 17/12/2025 at New Delhi by.

  
(A.K. Malik)  
Dy. Chief Fire Officer  
South Zone

Copy to: -

1. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.
2. The Principal, Abhinav Global School Located at Sector- 13, Dwarka, New Delhi- 110078.
3. The Executive Engineer (Bldg.), MCD, Civic Centre, New Delhi.

: - for information regarding use of basement.

**Conditions for the validity of fire safety certificate: -**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. Basement shall be used as per the BBL/UBBL. Presently basement used for storage only.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

17/11

### INSPECTION REPORT

1. Name & address of the building : Abhinav Global School at Sec. 13, Phase-II, Dwarka, New Delhi- 110078, (Vijay Shri Educational Cultural & Welfare Society) .
2. Building comprised of : Basement (storage), stilt, ground plus three upper floors but school running at stilt, ground plus two upper floors only, 3<sup>rd</sup> floor not in use.
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/School/SZ/2022/1295 dt. 02.12.2022 (stilt, G+ 2 UFs)
6. Fire Safety directives letter No : F.6/DFS/MS/BP/2013/139 dated 27.06.2013
7. Date of inspection : 05.12.2025
8. Name of Inspecting Officer : A.D.O. R.K. Yadav
9. Name and designation of officers : Ms. Nilima Sinha (HOS)  
From the building side
10. Year of Construction : 2015
11. Applicant's letter No. : AGS/2025-26/2077 dated 11.11.2025

Sr. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per FSC dated 02.12.2022	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>Road width</li> <li>Gate width</li> <li>Width of internal road</li> </ul>	Accessible 06 m 6.0 m 6.0 m	12 m Provided Provided	M/R MR MR
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>Upper Floors</li> <li>Basements</li> </ul>	02 No's 02 No's	03 No's 03 No's + 01 ramp	M/R M/R
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>Upper Floor</li> <li>Basements</li> </ul>	1.50 m each 1.50 m each	Provided Provided	MR MR
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>Fire check door</li> <li>Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	Required	Three	M/R
		1.50 m	Provided	MR
	e. Width of Corridor	1.0 m	Provided	MR
	f. Door Size			
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>Fire check door</li> <li>Sealing of electrical shafts</li> <li>Fire Rating of shaft door</li> <li>Water Curtain</li> <li>Fire Dampers</li> </ul>	Required Required N/A N/A N/A	Provided Sealed N/A N/A N/A	MR MR N/A N/A N/A
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>Basements</li> <li>Upper floors</li> </ul>	12 ACPH 12 ACPH	Provided Natural ventilation	MR M/R
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>Total numbers</li> <li>Types</li> <li>IS marking</li> </ul>	20 no's ABC/CO <sub>2</sub> type ISI marked	Provided Provided Provided	M/R M/R M/R
6.	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>Total numbers at each floor</li> </ul>	04 nos. 30 M	Provided Provided	M/R M/R

N/12

	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> <li>Nozzle diameter</li> </ul>	5 mm	Provided	M/R	
7.	<b>Automatic fire detection and alarming system</b>				
	Type of detectors	N/A	N/A	N/A	
	Location of Main Panel	N/A	N/A	N/A	
	Location of Repeater Panel	N/A	N/A	N/A	
	Alternate source of power	N/A	N/A	N/A	
	Hooters' Location	N/A	N/A	N/A	
8.	<b>MOEFA</b>				
9.	<b>Public Address System</b>		Required	Provided	MR
10.	<b>Automatic Sprinkler System</b>		Required	Provided	MR
	<ul style="list-style-type: none"> <li>Basement</li> <li>Ground Floor</li> <li>Sprinkler above false ceiling</li> </ul>	Required	Provided	MR	
		N/A	N/A	N/A	
11.	<b>Internal Hydrants</b>				
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	100 mm	100 mm	MR	
		Required	Provided	MR	
		Required	Provided	MR	
12.	<b>Yard Hydrants</b>				
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>	N/A	06 nos.	N/A	
		N/A	Provided	N/A	
13.	<b>Pumping Arrangements</b>				
	<ul style="list-style-type: none"> <li>Ground Level <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/Manual Stopping</li> </ul> </li> <li>Pump House Access</li> <li>Terrace level <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	
		1620 LPM	Provided	MR	
		55 m.	Provided	MR	
		Required	Provided	MR	
		Required	Provided	MR	
14.	<b>Captive Water Storage for fire fighting</b>				
	<ul style="list-style-type: none"> <li>Underground tank capacity <ul style="list-style-type: none"> <li>Draw-off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> </ul> </li> <li>Overhead Tank capacity</li> </ul>	N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	
		25,000 ltrs	Provided	MR	
15.	<b>Exit Signage.</b>		Required	Provided	MR
16.	<b>Provision of Lifts.</b>				
	<b>No Lift</b>				
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> <li>Pressurization of Lift lobby</li> <li>Communication In lift Car</li> <li>Fireman's Grounding Switch</li> <li>Lift Signage</li> </ul>	N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	
		N/A	N/A	N/A	

15

N/13

17.	Standby power supply	Required	Provided (DG Set)	MR
18.	Refuge Area.			
	> Total Area	N/A	N/A	N/A
	> Location	N/A	N/A	N/A
19.	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection System for Protection of special Risks, if any:	Required	CO2, Fire extinguisher provided near electric panel	MR

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. The shortcomings was issued by this department vide letter No. F.6/DFS/MS/School/2025/SZ/652 dated 18.08.2025.

**Note:** - As per undertaking submitted by school HOS (placed at C-29) that the school running at stilt, ground plus two upper floors only in a building comprised of basement, stilt, ground plus three upper floors, **basement use for storage purpose only and 3<sup>rd</sup> floor not in use for any purpose.**

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter No. F.6/DFS/MS/School/SZ/2022/1295 dated 02.12.2022, **is recommended to be renewed** under rule 37, of the Delhi Fire Service Rules, 2010.

*R.K. Yadav*  
08/12/2025

Signature of the Inspecting Officer  
Name:-R.K. Yadav  
Designation: - ADO (DWK)

DO (SW)

*Rajinder Atwal*  
18/12/25  
RAJINDER ATWAL

Dy. CFS (SZ)

*A.K. Malik*  
A.K. MALIK

*Principal*

*my. CFO to Insu*  
17/12/25

*A.K. Malik*  
A.K. MALIK my. CFO (SZ)

PP