



C-71

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001




No. F6/DFS/MS/2026/School/WZ/151

Dated: 18/09/2026

FIRE SAFETY CERTIFICATE

Certified that the Bal Vidya Mandir Convent School located at Pooth Kalan, Sector-20, Rohini, Delhi-110086 comprised of Ground & First Floor Only owned/ occupied by the Bal Vidya Mandir Convent School have complied with the fire prevention and safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and verified by the officer concerned of Fire Service on 10/08/2026 in the presence of Smt. Amrita Mishra (Principal) and that the building/premises is fit for occupancy Class "Group B Educational (School)" with effect from ...18/09/2026... for a period of three years, in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on ...18/09/2026... at New Delhi


(A.K. Malik)
Chief Fire Officer
Delhi Fire Service
9/9/26

Copy to: -

1. The Dy. Director of Education, Zone- XIII, District North West- B (II), Sector-9, Rohini, Delhi – 110085.
2. The Principal, Bal Vidya Mandir Convent School located at Pooth Kalan, Sector-20, Rohini, Delhi-110086

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape shall be kept free from any type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipment and method of smooth and speedy safe evacuation of occupants in case of emergency
3. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seem during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities. This Fire Safety Certificate is valid only for permanent building structure as per plan.
5. This fire safety certificate may not be treated in any case of regularizations of unauthorized construction/unauthorized use of land or activities, if any.
6. The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on the official website of Delhi Fire Service i.e. www.dfs.delhigovt.nic.in.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : Bal Vidya Mandir Convent School at Pooth Kalan, Sec-20, Rohini, Delhi-86.
2. Type of Occupancy : Educational
3. Type of Case : New Case
4. Composition of building : Ground & first floors only
5. Details of previous NOC : Nil
6. Fire Safety directives letter No : NBC Part-IV
7. Date of inspection : 10/08/2026
8. Name of the Inspecting Officers : ADO (~~Rohini~~) *Kirari*
9. Name and designation of officers from the building side : Smt. Amrita Mishra (Principal)
10. Year of Construction : 2012
11. Applicant's letter No. : Letter No. nil & DFS Dairy No. 3987 dated 20/07/2026

S.No	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part-IV Requirements	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06m	Directly Accessible	MR
	• Gate width	4.50m	Provided	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	Provided	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	02	Provided	MR
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1.20m	Provided	MR
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	NA	NA	NA
	• Upper floors	Required	Natural Ventilated	MR
5	Fire Extinguishers.			
	• Total numbers	04nos	Provided	MR
	• Types	ABC/Co2	Provided	MR
	• ISI marking	ISI Marked	Provided	MR
6	First-Aid Hose Reels.			
	• Total numbers on each floor	01	Provided	MR
	• Length of hose reel hose	30m	Provided	MR
	• Nozzle diameter	5mm	Provided	MR
7	Automatic fire detection and alarming system.			

	- Type of detectors - Location of Main Panel - Location of Repeater Panel - Alternate source of power - Hooters' Location	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	- Basement - Upper Floor - Sprinkler above false ceiling	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11	Internal Hydrants			
	- Size of riser/down-comer - Number of hydrants per floor - Hose Box	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
12	Yard Hydrants.			
	- Total number of hydrants - Hose Box	NA	NA	NA
		NA	NA	NA
13	Pumping Arrangements.			
	- Ground Level - Discharge of main Pump - Head of Main pump - Number of main pumps - Jockey Pump out put - Jockey pump head - Standby Pump out put - Standby Pump Head - Auto Starting/ Manual stopping - Pump House Access - Terrace level - Discharge of pump - Head of the pump - Power Supply - Auto Starting of pump			
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		450 LPM	Provided	MR
		40m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	- Underground tank capacity - Draw-off connection - Fire service inlet - Access to tank - Overhead Tank capacity	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		10,000 LTR	Provided	MR
15	Exit Signage	Required	Provided	MR
16	Provision of Lifts.			
	- Pressurization of Lift Shaft - Pressurization of Lift lobby - Communication In lift Car - Fireman's Grounding Switch - Lift Signage	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby power supply	NA	NA	NA

N/6

18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition at the time of inspection. The observations/ shortcomings issued and communicated vide this department letter of even no. F6/DFS/MS/2026/School/WZ/469 dated 14/05/2026 have been complied by the management.

Keeping in view of the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended for Grant Fire Safety Certificate.

Signature of the Inspecting Officer
 Name :- C.L. Meena
 Designation:- ADO (Rahim)
 (Kiran)

(DO/NW)
 11/12/18

Dy CFO/WZ
 what about 2(e)

DO (NW)
 11/12/18

ADO/Kiran
 Sir,

The width of corridor 1.5m available on site & meeting the requirement. Submitted Please.

DO (NW)
 11/12/18

Dy CFO/WZ

CFO (WZ)
 31/8/26
 A.K. MALIK

28/08/2026
 Debabrata Mukherjee

8/9/26
 A.K. MALIK

25/8/2026

CPD to some
 Received on 8/9/26
 Dr. B.K.
 CFO (WZ)