



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001



No F.6/DFS/MS/GH/SZ/2026/ 735

Dated:

16/09/2026

FIRE SAFETY CERTIFICATE

Certified that the **Banquet Hall** in the name of M/s Eswara Kamdhenu Restaurant Pvt Ltd. Located at **Ground Floor** of property no-59/18, R D. Marg, Kalkaji, Delhi-110019, in a building comprised of Basement, Stilt Ground plus 03 upper floors, was earlier issued FSC vide letter No-F.6/DFS/MS/BNQT/2023/SZ/55 dated 15/12/2023. The premises was re-inspected by the officer concerned of this department on 18/08/2026 in the presence of Sh. Naveen Gupta and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises fit for occupancy "Group-D" "Assembly Building" (**Banquet Hall at G.F only**), with effect from 16/09/2026 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010. Conditions mentioned below.

Issued on 16/09/2026 at New Delhi by


(A.K. Malik)

Chief Fire Officer

Copy to:

1. The Commissioner MCD, Civic Centre, Minto Road, New Delhi- 110002. - To ensure the occupancy as detailed above & deviation in construction if any.
2. The authorized signatory, M/s Eswara Kamdhenu Restaurant Pvt Ltd. Located at 59/18 entire ground floor, R D. Marg, Kalkaji, Delhi-110019. (Online Portal ID No. 2026081110411 dated 11/08/2026).

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to nonfunctional fire safety measure shall be at the responsibility of the management/occupier.
3. The trained firefighting staff should be available round the clock.
4. Any deviation with regard to the construction, electrical installation, lift, setback area etc., shall be verified by the concerned sanctioning agency.
5. Basement shall be used bylaws strictly.
6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. All the means of escape such as exit, corridor, passageway, etc., shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.

INSPECTION REPORT

1. Name & address of the building	M/s Eswara Kamdhenu Restaurant Pvt Ltd. Located at 59/18 entire ground floor, R D. Marg, Kalkaji, Delhi-110019.			
2. Type of Occupancy	Assembly Building "Group-D" (Banquet Hall at ground floor only)			
3. Building comprise of	Basement, Stilt Ground plus 03 upper floors			
4. Type of Case	Renewal			
5. Details of Previous NOC	F.6/DFS/MS/BNQT/2023/SZ/55 dated 15/12/2023			
6. Fire Safety directives letter No	Nil			
7. Date of inspection	18/08/2026			
8. Name of Inspecting Officer	Sarabjeet Singh ADO (BCP)			
9. Name and designation of officers From the building side	Sh. Naveen Gupta			
10. Year of Construction	2020(As per online application)			
11. Applicant's letter No.	Online ID No 2026081110411 dated 11/08/2026			
S. No	Minimum Standards on fire prevention and fire safety U/R 33	As per DFS Rule 35(6)	Provided at site	Remarks MR/NMR
1.	Access to building			
	• Road width	09m	15m	MR
	• Gate width	6m	Provided	MR
	• Width of internal road	NA	NA	NA
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02 Nos.	Provided	MR ✓
	• Basements	NA	Other property	NA
	b. Width of staircases			
	• Upper Floor	2m & 1.5m	Provided	MR ✓
	• Basements	NA	Other property	NA
	c. Protection of exits			
	• Fire check door	Required	Provided	MR ✓
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01 Nos.	Provided	MR ✓
	e. Width of Corridor	NA	NA	NA
	f. Door Size	02m & 1.50m	02m & 1.50m	MR ✓
3.	Compartmentation			
	a) Fire check door	Required	Provided	MR
	b) Sealing of electrical shafts	Required	Provided	MR
	c) Fire Rating of shaft door	NA	NA	NA
	d) Water Curtain	NA	NA	NA
	e) Fire Dampers	NA	NA	NA
4.	Smoke Management System			
	a) Basements	NA	NA	NA
	b) Upper floors	Required	Provided	MR ✓
5.	Fire Extinguishers			
	a) Total numbers	15nos.	15nos.	MR
	b) Types	ABC/CO2	ABC/CO2	MR
	c) IS marking	ISI marked	Provided	MR


6.	First-Aid Hose Reels			
	a) Total numbers on each floor	01 nos.	Provided	MR
	b) Length of hose reel hose	30m	Provided	MR
	c) Nozzle diameter	5mm	Provided	MR
7.	Automatic fire detection and alarming system			
	a) Type of detectors	NA	NA	NA
	b) Location of Main Panel	NA	NA	NA
	c) Location of Repeater Panel	NA	NA	NA
	d) Alternate source of power	NA	NA	NA
	e) Hooters' Location	NA	NA	NA
8.	MOEFA	Required	Provided	MR
9.	Public Address System	NA	NA	NA
10.	Automatic Sprinkler System			
	a) Basement	NA	NA	NA
	b) Ground & Upper Floors	NA	NA	NA
	c) Sprinkler above false ceiling	NA	NA	NA
11.	Internal Hydrants			
	a) Size of riser/down-comer	100mm	Provided	MR
	b) Number of hydrants per floor	01 nos.	Provided	MR
	c) Hose Box	01 nos.	Provided	MR
12.	Yard Hydrants			
	a) Total number of hydrants	NA	NA	NA
	b) Hose Box	NA	NA	NA
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	NA	2280 LPM	NA
	➤ Head of Main pump	NA	40m	NA
	➤ Number of main pumps	NA	01 No	NA
	➤ Jockey Pump out put	NA	180 LPM	NA
	➤ Jockey pump head	NA	40m	NA
	➤ Standby Pump out put	NA	2280 LPM	NA
	➤ Standby Pump Head	NA	40m	NA
	➤ Auto Starting/Manual Stopping	NA	Provided	NA
	➤ Pump House Access	NA	Provided	NA
	Terrace level			
	➤ Discharge of pump	900 LPM	Provided	MR
	➤ Head of the pump	40m	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	NA	50,000 ltrs.	NA
	➤ Draw-off connection	NA	Provided	NA
	➤ Fire service inlet	NA	Provided	NA
	➤ Access to tank	NA	Provided	NA
	• Overhead Tank capacity	20,000 ltrs.	Provided	MR
15.	Exit Signage.	Required	Provided	MR

16.	Provision of Lifts.			
	a) Pressurization of Lift Shaft	NA	NA	NA
	b) Pressurization of Lift lobby	NA	NA	NA
	c) Communication In lift Car	Required	Provided	MR
	d) Fireman's Grounding Switch	Required	Provided	MR
	e) Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	a) Total Area	NA	NA	NA
	b) Location	NA	NA	NA
19.	Fire Control Room			
	a) Detector System Panel	NA	NA	NA
	b) Flow Switch Panel	NA	NA	NA
	c) PA System Panel	NA	NA	NA
	d) Battery backup	NA	NA	NA
	e) Building Floor Plans	NA	NA	NA
20.	Special Fire Protection System for Protection of special Risks, if any:	NA	NA	NA

The fire protection systems provided in the building were checked and found functional at the time of inspection. Earlier shortcomings issued by this department vide letter No. F6.DFS/MS/BNQT/SZ/2026/420 dated-05/05/2026 have been rectified


Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F.6/DFS/MS/BNQT/2023/SZ/55 dated 15/12/2023, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended. Accordingly, DFA is put up for approval and signatures please.


Last Date of Disposal- 10/09/2026.


 Name - Sarabjeet Singh
 Designation - ADO/ Malviya Nagar

DO (SD)

- 1) Please check the quantity of tank capacity
 2) What is coming at other floor?


 ADO Malviya Nagar


 24/8/26
Ravinder Singh

Sir, O.H. tank Capacity is 25000 ltr, Correction has been made at 2/35.

reg. Other floor, During inspection it has been observed that on upper floors, renovation/repairs & maintenance was carried out as submitted by.


 25/8/26