

01/23

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.


No. F.6/DFS/MS/School/2026/SZ/ 33

Dated: 12/03/2026

FIRE SAFETY CERTIFICATE

Certified that the Govt. Co-ed. Sr. Sec. School located at Sector- 16B, Dwarka, New Delhi, building comprised of stilt plus four upper floors, owned/occupied by Govt. of NCT of Delhi, have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010. and verified by the officer concerned of this department on dated 10.03.2026 in the presence of Sh. Vijay Meena, AE (Civil), Sh. Prashant AE/Elect., Ms. Santra Kumari, Principal & Smt. Bimla Devi (Dy. Director), and found that the building (stilt plus 03 upper floors) is fit for occupancy class B "Educational Building" with effect from 12/03/2026 for a period of three years in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on 12/03/2026 at New Delhi.


(A.K. Malik)
Dy. Chief Fire Officer
South Zone
12/03/26

Copy to:-

1. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi – 110054.
2. The Principal, Govt. Co-ed. Sr. Sec. School located at Sector- 16B, Dwarka, New Delhi.

Conditions for validity of fire safety certificate: -

1. Six mtr. wide road has been provided three side of the building and same shall be provided on left out 4th side within 04 week, till such time 4th floor will not be used for any activity and kept vacant. The provision of 06 m. wide road shall be verified by the department, on completion and intimation by management.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
3. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
4. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
5. The trained staff should be available round the clock.
6. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
7. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

17/4

INSPECTION REPORT

1. Name & address of the building : Govt. Co-ed, Sr. Sec. School at Sector- 16B, Dwarka, New Delhi,
2. Type of Occupancy : Educational
3. Building comprised of : Stilt, Upper Ground plus 03 upper floors (Building Height 17.95 m)
4. Type of Case : New Case
5. Details of Previous NOC : N/A
6. Fire Safety directives letter No : N/A
7. Date of inspection : 10.03.2026
8. Name of Inspecting Officer : A.D.O. R.K. Yadav (DWK)
9. Name and designation of officers
From the building side : Sh. Vijay Meena, AE (Civil), Sh. Prashant AE/Elect., Ms. Santra Kumari, Principal & Smt. Bimla Devi (Dy. Director)
10. Year of Construction : 2025-26
11. Applicant's letter No. : 54(SPS School)PWD Edu.Sub-Divn MI-1(N)/2025-26/16 dt. 27.01.2026

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per NBC-4	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	Accessible 06 m 6.0 m 6.0 m	06 m Provided Block/Encroached (side) <i>Provided on 3 sides</i>	MR MR NMR*
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> Upper Floors Basements 	04 No's N/A	04 No's N/A	MR N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> Upper Floor Basements 	1.50 m each N/A	2.0 m x 2 & 1.85 m x 2 N/A	MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> Fire check door Pressurization 	Required N/A	Provided N/A	MR N/A
	d. No. of continuous staircases to terrace	04 No's	Provided	MR
	e. Width of Corridor	1.50 m	2.0 m	MR
	f. Door Size	1.20 m & Hall - 2.0 m (02 nos.)	Provided	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 	Required Required N/A N/A N/A	Provided Sealed N/A N/A N/A	MR MR N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> Basements Upper floors 	N/A 12 ACPH	N/A Natural ventilation	N/A MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers on each floor Types IS marking 	08 no.'s ABC/CO ₂ type ISI marked	Provided Provided Provided	MR MR MR
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	04 no's 30 m 5 mm	Provided Provided Provided	MR MR MR

7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	100 mm	Provided	MR
	• Number of hydrants per floor	04 nos.	Provided	MR
	• Hose Box	N/A	Provided	MR
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping	N/A	N/A	N/A
	• Terrace level			
	➤ Pump House Access	N/A	N/A	N/A
	➤ Discharge of pump	450 LPM × 02 nos.	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	25,000 ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	No Lift			
	• Pressurization of Lift Shaft	Required	Provided	MR
	• Pressurization of Lift lobby	Required	Naturally Ventilated	MR
	• Communication In lift Car	Required	Provided	MR
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR

469

17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room			
	• Detector System Panel	Required	Provided	MR
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection System for Protection of special Risks, if any:	Required	Provided	MR

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. The shortcomings was issued by this department vide letter No. F6/DFS/MS/SZ/2026/167 dated 23.02.2026 have been rectified.

Note:- The case has been dealt without guidelines keeping in view of upcoming visit of Hon'ble Chief Minister (CM) and extreme urgency of the matter as discussed in the meeting of SDM (Matiala) the case has been processed/dealt with. The detailed justifications and building height proofs are attached for perusal.

* Six meter wide road has been provided three side of the building and same shall be provided on left out 4th side within 04 week, till such time 4th floor will not be used for any activity and kept vacant. The provision of 06 m. wide road shall be verified by the department, on completion by management and intimation to this dept. Keeping in view the compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant ^{conditional} Fire Safety Certificate under Rule 35 of the Delhi Fire Service Rule 2010.

R.K. Yadav
11/03/2026

Signature of the Inspecting Officer
Name- R.K. Yadav
Designation: - ADO (DWK)

DO (SW)
R.K. Yadav
11/3/26
RAJINDER

DO (SW) May please be apprised prior to approval that there is no undertaking for construction of 6m road on one left out side and as well as for constructing it in 4 week time by PWD/Principal School. Accordingly the FSC is restricted upto 3rd floor.

Rajinder
17/3/26
DO (SW)

Principal Director
Rajinder
11/03/26

By. ADO to Issue
Rajinder
11/03/26

n/TO

Ref. Prepage n/6

RD

11/3

Approved

As approved at prepage n/6, F.T letter is
put up for signature please

DETS (52)

RD
12/3/26

A.K. Malik
12/3/26
A.K. MALIK

M.S. eel

14.

15.

16.