



No. F6/DFS/MS/School/SZ/2025/ 1391

Dated: 12/12/2025

**FIRE SAFETY CERTIFICATE**

Certified that the Govt Girls Sec. School, MMTC/STC Colony Begumpur, New Delhi - 110017 (School ID-1923072), comprised of Ground plus three upper floor was issued earlier FSC vide letter No. F6/DFS/MS/School/2022/SZ/1212 dated 04/11/2022. Now the school building was re-inspected by the officer concerned of this department on 02/12/2025 in presence of Mrs. Meena (HOS/Vice-Principal) and overseed that all the Fire Prevention and Fire Safety arrangement provided found in good working condition. The premises have therefore deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building / premises is fit for occupancy class "Educational Building" (Group - B) with effect from 12/12/2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 12/12/2025 at New Delhi by.

  
(A.K. Malik)  
Dy. Chief Fire Officer  
Delhi Fire Service  
o/c @

**Copy to: -**

1. The Director of Education, Govt of NCT of Delhi, Old Secretariat, Delhi – 110054.
2. The Principal, Govt Girls Sec. School, MMTC/STC Colony Begumpur, New Delhi-110017 (School ID-1923072)

**Conditions for the validity of Fire Safety Certificate**

1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry
2. All the means of escape shall be kept free of all the type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.
6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

**INSPECTION REPORT**

1	Name & address of the building	Govt Girls Sec. School, MMTC/STC Colony Begumpur, New Delhi-11007 (School ID-1923072)				
2	Building is comprised of	Ground plus three upper floors				
3	Type of occupancy	Educational Building (Group -B)				
4	Type of case	Renewal Case				
5	Details of previous FSC	F6/DFS/MS/School/2022/SZ/1212 dated 04/11/2022				
6	Fire safety directives letter no.	NBC/UBBL 2016				
7	Date of inspection	02/12/2025				
8	Name of the inspecting officers	Yashwant Singh Meena, ADO/BCP				
9	Name of the designation of officer from the building side	Mrs. Meena (HOS/Vice-Principal)				
10	Year of construction	2022				
11	Applicant's letter no.	Outdoor Diary No. 7474 dated 28/10/2025				
S.No	Minimum standard of fire prevention and fire safety U/R 33	UBBL-2016 Requirement	Provided at site	Remarks MR/NMR		
1	<b>Access to Building:</b>					
	A	Road width	Required	9.0 meters.	MR	
	B	Gate width	N/A	N/A	N/A	
	C	Width of internal road	N/A	N/A	N/A	
2	<b>Number, Width, Type and Arrangement of Exits:</b>					
	A	Number of staircases				
		a	Upper floor	02 Nos.	02 Nos.	MR
		b	Basement	N/A	N/A	N/A
	B	Width of staircases				
		a	Upper floor	1.50 m	1.70m each	MR
		b	Basement	N/A	N/A	N/A
	C	Protection of exits				
		a	Fire check door	N/A	N/A	N/A
		b	Pressurization	N/A	N/A	N/A
	D	No. of continuous staircases to terrace	04 Nos.	Provided	MR	
	E	Width of corridor	NA	NA	NA	
	F	Door size	1.2m	1.2m	MR	
3	<b>Compartmentation:</b>					
	A	Fire check door	NA	NA	NA	
	B	Sealing of electrical shafts	N/A	N/A	N/A	
	C	Fire rating of shaft door	N/A	N/A	N/A	
	D	Water curtain	N/A	N/A	N/A	
	E	Fire dampers	N/A	N/A	N/A	
4	<b>Smoke Management System:</b>					
	A	Basement	N/A	N/A	N/A	
	B	Upper floor	N/A	N/A	N/A	

(w) ✓


5. Fire Extinguisher:				
A	Total numbers	54 No's.	66 No's.	MR
B	Types	CO <sub>2</sub> & ABC	CO <sub>2</sub> & ABC Type	MR
C	ISI marking	ISI mark	Provided	MR
6 First-Aid-Hose Reel:				
A	Total numbers of each floor	02 Nos. at each	Provided	MR
B	Length of hose reel hose	30m	Provided	MR
C	Nozzle diameter	5mm	Provided	MR
7 Automatic Fire Detection and Alarming System:				
A	Type of detectors	N/A	N/A	N/A
B	Location of main panel	N/A	N/A	N/A
C	Location of repeater panel	N/A	N/A	N/A
D	Alternate source of power	N/A	N/A	N/A
E	Hooters	N/A	N/A	N/A
8	MOEFA:	N/A	N/A	N/A
9	Public Address System:	N/A	N/A	N/A
10 Automatic Sprinkler System:				
A	Basement	N/A	N/A	N/A
B	Upper floor	N/A	N/A	N/A
C	Sprinkler above false ceiling	N/A	N/A	N/A
11 Internal Hydrants:				
A	Size of riser/down-comer	N/A	N/A	N/A
B	Number of hydrants per floor	N/A	N/A	N/A
C	Hose box	N/A	N/A	N/A
12 Yard Hydrants:				
A	Total number of hydrants	N/A	N/A	N/A
B	Hose box	N/A	N/A	N/A
13 Pumping Arrangements:				
1	Ground level			
A	Discharge of main pump	N/A	N/A	N/A
B	Head of main pump	N/A	N/A	N/A
C	Number of main pumps	N/A	N/A	N/A
D	Jockey pump out put	N/A	N/A	N/A
E	Jockey pump head	N/A	N/A	N/A
F	Standby pump out put	N/A	N/A	N/A
G	Standby pump head	N/A	N/A	N/A
H	Auto starting /manual stopping	N/A	N/A	N/A
I	Pump house access	N/A	N/A	N/A
2	Terrace Level			
A	Discharge of pump	2 x 450 LPM	Provided	MR
B	Head of the pump	40m	Provided	MR
C	Power supply	Required	Provided	MR
D	Auto starting of pump	Required	Provided	MR
14 Captive Water Storage for Fire Fighting:				
A	Underground tank capacity	N/A	N/A	N/A
B	Draw-off connection	N/A	N/A	N/A
C	Fire service inlet	N/A	N/A	N/A
D	Access to tank	N/A	N/A	N/A
E	Overhead tank capacity	10,000 liters each	Provided	MR


4/10

		Required	Provided	MR
15	<b>Exit Signage:</b>			
16	<b>Provision of Lifts:</b>			
	A Pressurization of lift shaft	N/A	N/A	N/A
	B Pressurization of lift lobby	N/A	N/A	N/A
	C Communication in lift car	N/A	N/A	N/A
	D Firemen's grounding switch	N/A	N/A	N/A
	E Lift signage	N/A	N/A	N/A
17	<b>Standby Power Supply:</b>	N/A	N/A	N/A
18	<b>Refuge Area: 2.Y</b>			
	A Total area	N/A	N/A	N/A
	B Location	N/A	N/A	N/A
19	<b>Fire Control Room:</b>			
	A Detector system panel	N/A	N/A	N/A
	B Flow switch panel	N/A	N/A	N/A
	C PA system panel	N/A	N/A	N/A
	D Battery backup	N/A	N/A	N/A
	E Building floor plans	N/A	N/A	N/A
20	<b>Special Fire Protection systems for protection of special Risks, if any:</b>	N/A	N/A	N/A


The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspections.

Keeping in view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter F6/DFS/MS/School/2022/SZ/1212 dated 04/11/2022, renewal under Rule 35(6) of the Delhi Fire Service rules 2010, is recommended.



  
 Signature of the Inspecting Officer  
 Name Yashwant Singh Meena  
 Designation ADO/BCP

D.O/SD  
  
 5/12/25  
**Ravinder Singh**  
 D.O/SD(S2)

  
 8/12/28  
**A. K. MALIK**  
 Principal Director

My. CFO to Comm.  
  
 08/12/25

My. CFO (S2)

  
 11/12/28  
**A.K. MALIK**  
  
 11/12/25

ADO/BCP  
 P.T.O