




FIRE SAFETY CERTIFICATE

Certified that M/s **Imperfecto canteen at Smaaash** (A unit of Fun Gateway Arena Pvt. Ltd) running at 2nd Floor in a building comprised of two tier basement, ground plus eight upper floors located at Orchard Mall Unit One, MLCP Plot, West Janakpuri Metro Station, New Delhi-110058, owned/occupied by A unit of Fun Gateway Arena Pvt. Ltd, was issued FSC by this department vide letter No. F.6/DFS/MS/EH/2023/SZ/110 dated 23/03/2023. The premise was re-inspected by the officer concerned of this department on 10/03/2026 in the presence of Mr. Praveen (Manager) and found that the said premises have complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that the said premise is fit for occupancy class "Assembly Group D" (Restt./Play Area at 2nd Floor only) with effect from 25/03/2026 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 25/03/2026 at New Delhi by


(A.K. Malik)
Dy. Chief Fire Officer (SZ)
Delhi Fire Service
01/03/26

Copy to: -

1. The Commissioner, MCD, 9th Floor, Civic Centre, Minto Road, New Delhi-110002 (w.r.t. online Id. No. **2026030202278** dated 02/03/2026)
2. Authorized Signatory, M/s Imperfecto canteen at Smaaash (A unit of Fun Gateway Arena Pvt. Ltd), Second Floor, Orchard Mall Unit One, MLCP Plot, West Janakpuri Metro Station, New Delhi-110058

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided there in shall be maintained in good working conditions at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire-fighting system.
4. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
5. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, prior to its expiry.
6. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in

N-6

INSPECTION REPORT				
1.	Name & address of the building	Imperfecto canteen at Smaaash (A unit of Fun Gateway Arena Pvt. Ltd), Second Floor, Orchard Mall Unit One, MLCP Plot, West Janakpuri Metro Station New Delhi-110058		
2.	Type of Occupancy	Group 'D' (Assembly)		
3.	Building Comprised of	02 Tier Basement, Ground + 08 upper floors but restaurant/play area at 2 nd floor only.		
4.	Type of Case	Renewal		
5.	Details of previous FSC No.	F.6/DFS/MS/EH/2023/SZ/110 Dt 23/03/23		
6.	Fire safety directives letter No.	F6/DFS/MS/BP/2014/207 dated 28.07.2014 (Issued for MLCP-cum-Commercial Complex)		
7.	Date of inspection	10/03/2026		
8.	Name of the Inspecting Officer	ADO (JKP)		
9.	Name and designation of Officer from the building side	Mr. Praveen (Manager)		
10.	Year of Construction	2015		
11.	Applicant's letter No./Online Appn.	No. 2026030202278 dated 02/03/2026		
S. No.	Minimum standards on fire prevention and fire safety U/R 33	Old FSC Requirement	Provided at site	Remarks MR/NMR
1.	Access of building (MLCP-cum-CC. FSC No. F.6/DFS/MS/PRKG/2025/96 Dt. 24.02.25)			
	• Road width	09 mtr	Provided	MR
	• Gate width	06 mtr	Provided	MR
	• Width of internal road	06 mtr	Provided	MR
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases	Restaurant/Play Area at SF only		
	• Upper floors	03 Nos	03 Nos	MR
	• Basements	03 Nos	03 Nos	MR
	b. Width of staircases			
	• Upper floors	1.5 mtr	1.5 mtr each	MR
	• Basements	1.5 mtr	1.5 mtr each	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	d. No of continuous staircase to terrace	Required	Provided	MR
	e. Width of Corridor	1.5 mtr	1.5 mtr	MR
	Door Size	2m & 1.5m	2m x3 & 1.35m x1	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	Required	Provided	MR
4.	Smoke Managements System			
	• Basement.	Required	Provided	MR
	• Upper floors.	Required	Provided	MR
5.	Fire Extinguishers			
	• Total numbers	06 Nos	Provided	MR
	• Types	ABC & CO ₂	Provided	MR
	• ISI marking	Required	Provided	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	4 Nos	Provided	MR
	• Length of hose reel hose	30 mtr	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR

MP

7.	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detector 	Heat & Smoke	Provided	MR
	<ul style="list-style-type: none"> Location of Main Panel 	Required	Provided	MR
	<ul style="list-style-type: none"> Location of Repeater Panel 	Ground floor	Provided	MR
	<ul style="list-style-type: none"> Alternate source of power 	Required	Provided	MR
	<ul style="list-style-type: none"> Hooters' Location 	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System	Restaurant/Play Area at 2 nd Floor only		
	<ul style="list-style-type: none"> Basements 	Required	Provided	MR
	<ul style="list-style-type: none"> Upper Floors. 	Required	Provided	MR
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	Required	Provided	MR
11.	Internal Hydrants	Restaurant/Play Area at 2 nd Floor only		
	<ul style="list-style-type: none"> Size of riser/down-comer 	150/100 mm	Provided	MR
	<ul style="list-style-type: none"> Number of hydrants. 	Three	Provided	MR
	<ul style="list-style-type: none"> Hose Box 	Three	Provided	MR
12.	Yard Hydrants	Common for the entire complex		
	<ul style="list-style-type: none"> Total number of hydrants 	Required	Provided	MR
	<ul style="list-style-type: none"> Hose Box 	Required	Provided	MR
13.	Pumping Arrangements	Common pump house for entire building		
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> ➤ Discharge of main pump 	2850 LPM	2850 LPM	MR
	<ul style="list-style-type: none"> ➤ Head of main pump 	90 mtr	90 mtr	MR
	<ul style="list-style-type: none"> ➤ Number of main pumps 	02 No's	02 No's	MR
	<ul style="list-style-type: none"> ➤ Jockey pump out put 	280 LPM	280 LPM	MR
	<ul style="list-style-type: none"> ➤ Jockey pump head 	90 mtr	90 mtr	MR
	<ul style="list-style-type: none"> ➤ Standby Pump out put 	2850 LPM	2850 LPM	MR
	<ul style="list-style-type: none"> ➤ Standby Pump Head 	90 mtr	90 mtr	MR
	<ul style="list-style-type: none"> ➤ Auto Staring/Manual stopping 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Pump House Access 	Required	Provided	MR
	<ul style="list-style-type: none"> Terrace level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump 	900 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of the pump 	40 mtr	Provided	MR
	<ul style="list-style-type: none"> ➤ Power supply 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto starting of pump 	Required	Provided	MR
14.	Captive water storage for firefighting	Common water storage for entire building		
	<ul style="list-style-type: none"> Underground tank capacity 	2,00,000 ltrs	Provided	MR
	<ul style="list-style-type: none"> ➤ Draw of connection 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Fire service inlet 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Access to tank 	Required	Provided	MR
	<ul style="list-style-type: none"> Overhead Tank capacity 	20,000 ltr	Provided	MR
15	Exit signage	Required	Provided	MR
16.	Provision of lifts			
	<ul style="list-style-type: none"> ➤ Pressurization of Lift Shaft 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Pressurization of lift lobby 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Communication in lift Car 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Fireman's Grounding Switch 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Lift Signage 	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge area			
	<ul style="list-style-type: none"> ➤ Total area 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Location 	N/A	N/A	N/A

n/s


19.	Fire Control Room			
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	Required	Provided	MR
	➤ PA System Panel	Required	Provided	MR
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection Systems for Protection of Special Risks, if any;	Required	Provided CO ₂ flooding in LT & HT Panel	MR

The fire protection systems provided in the premises were checked, tested at random and found functional at the time of inspection. Further, MLCP-cum-Commercial Complex has been issued FSC by this department vide letter No. F.6/DFS/MS/PRKG/2025/SZ/96 dated 24/02/2025, which is valid and live.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety as required under the rules, the fire safety certificate issued vide letter No. F.6/DFS/MS/EH/2023/SZ/110 dated 23/03/2023, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

Date of deemed/auto approval: 31/03/2026



 Signature of the Inspecting Officer
 Name: Santosh Kumar
 Designation: ADO (JKP)

~~DO (SW)~~





 16/3/26
 RAJINDER ATWAL

~~D.F.O (SZ)~~


 17/3/26
 A.K. MALIK
 Principal Director

my. c/s to J.S.S.

 19/03/26

my. c/s (SZ)



 19/3/26
 A.K. MALIK
 D.O (SW)

 20/3
 ADO (JKP)


P.F.O