



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

246
247



No.F.6/DFS/MS/EH/2025/SZ/ 180

Dated: 09/05/2025

FIRE SAFETY CERTIFICATE

Certified that the M/s ISKCON (Govinda's Restaurant) located at ISKON temples complex, Hare Krishna Hill, Sant Nagar, East of Kailash, New Delhi-110065, comprised of ground floor only, owned/occupied by ISKCON Temple was earlier granted FSC by this department vide letter No. F.6/DFS/MS/EH/2021/SZ/200 dated 28/07/2021. The premise was re-inspected by the officer concerned of this department on 02/05/2025 in the presence of Mr. Abhey Gaur Dass and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy Class "Assembly, Group-D" (Restaurant at ground only) with effect from 09/05/2025 and valid up to 31/03/2028 in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on..... 09/05/2025at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE
9/2
c

To:-

1. The Joint. Commissioner (Lic.)
1st floor Police Station Defence Colony, New Delhi
2. The Dy. Health Officer, SDMC, Public Health Department, Central Zone, Lajpat Nagar, New Delhi-110024
MHA ID No. 2025040906075

Conditions for the validity of Fire Safety Certificate

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

1. Name & address of the building : M/s ISKCON (Govinda's)
ISKCON temples complex,
Hare Krishna Hill Sant Nagar, East of Kailash, New
Delhi-110065
2. Building is comprised of : Ground floors only
3. Type of Occupancy : Assembly building
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/EH/2021/SZ/200 dt 28/07/2021
6. Fire Safety directive letter No : NBC Part IV
7. Date of Inspection : 02/05/2025
8. Name of the Inspecting officers : ADO (Shd.) Deepak Kumar
9. Name and designation of Officer from the building side : Mr. Abhey Gaur Dass
10. Year of Construction : 2001
11. Applicant's letter No : online 2025040906075 Dated 10/04/2025

| Sr. No. | Minimum Standards on Fire Prevention and Fire Safety U/R33 | UBBL 2016 Requirement | Provided at Site | Remarks MR/NMR |
|---------|---|-----------------------|----------------------|----------------|
| 01 | Access to Building | | | |
| | <ul style="list-style-type: none"> Road width Gate width Width of internal road | 06 mtr. | Provided | MR |
| | | N/A | N/A | N/A |
| 02 | Number, Width, Type and Arrangement of Exits | N/A | N/A | N/A |
| | a. Number of Staircases | | | |
| | <ul style="list-style-type: none"> Upper floor Basement | N/A | N/A | N/A |
| | B. Width of Staircases | | | |
| | <ul style="list-style-type: none"> Upper floor Basement | N/A | N/A | N/A |
| | c. Protection of Exits | | | |
| | <ul style="list-style-type: none"> Fire check door Pressurization | N/A | N/A | N/A |
| | d. No. of Continuous Staircases to Terrace | 01 no. | 01 no. | MR |
| | e. Width of Corridor | N/A | N/A | N/A |
| | f. Door Size | 02 mtr & 1.50 mtr | 1.40 mtr & 1.13 mtr | MR (old case) |
| 03 | Compartmentation. | | | |
| | <ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire rating of shaft door Water curtain Fire dampers | Wooden door | Provided | MR |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 04 | Smoke Management System. | | | |
| | <ul style="list-style-type: none"> Basement Upper floor | N/A | N/A | N/A |
| 05. | Fire Extinguishers | Required | Provided in kitchen | MR |
| | <ul style="list-style-type: none"> Total numbers Types IS marking | 08 nos. | 08 nos. | MR |
| | | ABC /CO ₂ | ABC /CO ₂ | MR |
| | | ISI marked | ISI marked | MR |

| P/22 | | | | |
|------|---|-----------|----------|-----|
| 06 | First-Aid-Hose Reels. | | | |
| | Total numbers on each floor | 01 nos | 01 nos | MR |
| | • Length of hose reel hose | 30 mtr | 30 mtr | MR |
| | • Nozzle diameter | 05 mm | 05 mm | MR |
| 07 | Automatic Fire Detection and Alarming System. | | | |
| | • Type of detectors | N/A | N/A | N/A |
| | • Location of main panel | N/A | N/A | N/A |
| | • Location of repeater panel | N/A | N/A | N/A |
| | • Alternate source of power | N/A | N/A | N/A |
| | • Hooter | N/A | N/A | N/A |
| 08 | MOEFA | Required | Provided | MR |
| 09 | Public Address System. | N/A | N/A | N/A |
| 10 | Automatic Sprinkler System. | | | |
| | • Basement | N/A | N/A | N/A |
| | • upper floor | N/A | N/A | N/A |
| | • sprinkler above false ceiling | N/A | N/A | N/A |
| 11 | Internal Hydrants common with the Mall | | | |
| | • size of riser/down-comer | N/A | N/A | N/A |
| | • Number of hydrants per floor | N/A | N/A | N/A |
| | • Hose box | N/A | N/A | N/A |
| 12 | Yard Hydrants. | | | |
| | • Total number of hydrants | N/A | N/A | N/A |
| | • Hose box | N/A | N/A | N/A |
| 13 | Pumping Arrangements. | | | |
| | ➤ Ground Level | | | |
| | • Discharge of main pump | N/A | N/A | N/A |
| | • Head of main pump | N/A | N/A | N/A |
| | • Number of main pumps | N/A | N/A | N/A |
| | • Jockey pump out put | N/A | N/A | N/A |
| | • Jockey pump head | N/A | N/A | N/A |
| | • Standby pump out put | N/A | N/A | N/A |
| | • Standby pump head | N/A | N/A | N/A |
| | • Auto starting /manual stopping | N/A | N/A | N/A |
| | • Pump house access | N/A | N/A | N/A |
| | ➤ Terrace Level | | | |
| | • Discharge of pump | 225 Lpm | 225 Lpm | MR |
| | • Head of the pump | 35 mtr | 35 mtrs | MR |
| | • Power supply | Required | Provided | MR |
| | • Auto starting of pump | Required | Provided | MR |
| 14 | Captive Water Storage for Fire Fighting | | | |
| | • Underground tank capacity | N/A | N/A | N/A |
| | • Draw-off connection | N/A | N/A | N/A |
| | • Fire service inlet | N/A | N/A | N/A |
| | • Access to tank | N/A | N/A | N/A |
| | • Overhead tank capacity | 2,500 ltr | Provided | MR |
| 15 | Exit Signage. | Required | Provided | MR |

| | | | | |
|----|--|----------|----------|-----|
| 16 | Provision of Lifts. | N/A | N/A | N/A |
| | • Pressurization of lift shaft | N/A | N/A | N/A |
| | • Pressurization of lift lobby | N/A | N/A | N/A |
| | • Communication in lift car | N/A | N/A | N/A |
| | • Firemen's grounding switch | N/A | N/A | N/A |
| | • Lift signage | N/A | N/A | N/A |
| 17 | Standby Power Supply | Required | Provided | MR |
| 18 | Refuge Area. | | | |
| | • Total area | N/A | N/A | N/A |
| | • Location | N/A | N/A | N/A |
| 19 | Fire Control Room | | | |
| | • Detector system panel | N/A | N/A | N/A |
| | • Flow switch panel | N/A | N/A | N/A |
| | • PA system panel | N/A | N/A | N/A |
| | • Battery backup | N/A | N/A | N/A |
| | • Building floor plans | N/A | N/A | N/A |
| 20 | Special Fire Protection Systems for Protection of Special Risks, if Any: | N/A | N/A | N/A |

The fire protection systems provided in the building/premises were checked, tested at random and found functional at the time of inspection. The shortcomings communicated earlier vide letter no. F.6/DFS/MS/EH/2024/SZ/141 dated 19/04/2024 have been rectified now.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the Fire Safety Certificate issued vide letter no. F.6/DFS/MS/EH/2021/SZ/200 dated 28/07/2021, renewal under Rule 37 of the Delhi Fire Service Rules 2010, is recommended.

Deepak 02/05/2025
 Signature of the Inspecting Officer
 Name : Deepak Kumar
 Designation : ADO (Shd.)

DO (S/z).
[Signature] 5/5/25

CFO (MS)
[Signature] 07/05/2025

Director
[Signature]

AD/SH
 upload online pl.

mshkell

Deepak 08/05/2025

upload
 08/05/25