

047

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110 001

No. F.6/DFS/MS/SZ/College/2026/28

Dated: 11/03/2026

FIRE SAFETY CERTIFICATE

Certified that the **M/s Jesus and Mary College, Chanakyapuri, New Delhi – 110021** in a building comprises of College Building (Ground + 04), Admin Building (B + G + 03), Library Building (LGF + G + 03), Multipurpose Hall/Audi (B + Ground Mezzanine) was earlier issued FSC by this department vide letter No. F.6/DFS/MS/School//2021/SZ/08 Dt 30/07/2021. Now, the premises was re-inspected by the officer concerned of this department on 17/02/2026 in the presence of Prof. Sr. Molly K.A (Officiating Principal) & Mr. Ram Kailash (Care-taker) and found that the premise have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building is fit for occupancy class **“Educational building(Jesus and Mary College) “Class – B”** with effect from 11/03.2026 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010.

Issued on.....11/03/2026...at New Delhi by.



(A. K. Malik)
Dy. Chief Fire Officer

etc

Copy to: -

1. The Chief Architect, Department of Architecture & Environments, N.D.M.C., Palika Kenra, New Delhi – 110001.
2. Prof. Molly K.A (Officiating Principal), Jesus and Mary College, Chanakyapuri, New Delhi – 110021.

Conditions for the validity of fire safety certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
5. The trained firefighting staff should be available at the site round the clock.
6. Any deviation with regard to the construction etc. shall be verified by the concerned building sanctioning authority.
7. The owner/ occupier shall submit a declaration every year in **Form ‘K’** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
8. This fire safety certificate may not in any way be treated as regularization of unauthorized construction, if any. Basement shall be used as per BBL concerned.
9. “The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form ‘J’** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry.”

INSPECTION REPORT

1.	Name & address of the building	M/s Jesus and Mary College, Chanakyapuri, New Delhi - 110021		
2.	Type of Occupancy	Educational & Business		
3.	Building Comprised of	College Building (Ground + 04) Admin Building (B + G + 03) Library Building (LGF + G + 03) Multipurpose Hall/Audi (B + Ground + Mezzanine)		
4.	Type of Case	Renewal		
5.	Details of previous NOC No.	F.6/DFS/MS/School//2021/SZ/08 Dt 30/07/2021		
6.	Fire Safety directives Letter No.	F6/DFS/MS/BP/2011/2017 dated 19/08/2011 & F6/DFS/MS/BP/2002/2352 dated 05/12/2002 (Multi-Purpose Hall/Auditorium)		
7.	Date of inspection	17/02/2026		
8.	Name of the Inspecting Officer	ADO (SJ)		
9.	Name and designation of Officer from the building side	Prof. Sr. Molly K.A (Officiating Principal) & Mr. Ram Kailash (Care-taker)		
10.	Year of Construction	2015 - 2016		
11.	Applicant's letter No./Online Application	Ref. No. Nil dated <u>12/01/2026</u> received through Outdoor Diary No. 10199 dated 16/01/2026		
S. No.	Minimum standards on fire prevention and fire safety U/R 33	Old FSC Requirements	Provided at site	Remarks MR/NMR
1.	Access of building	06 mtrs	Provided	MR
	• Road width	4.5 mtrs.	Provided	MR
	• Gate width	NA	NA	NA
	• Width of internal road			
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases	12 Nos.	Library Bldg. - 02 Nos College/Teaching Bldg. -04 Nos. Admin Bldg.- 04 Nos. Multipurpose Hall - 02 Nos.	MR
	• Upper floors			
	• Basements	03 No.	Provided (in multipurpose hall)	MR
	b. Width of staircases	1.50m	1.50m (Each Blk)	MR
	• Upper floors	1.50m	Provided	MR
	• Basements			
	c. Protection of exits	Required	Provided	MR
	• Fire check door	N/A	N/A	N/A
	• Pressurization			
	d. No of continuous staircase to terrace	12 Nos.	12 Nos.	MR
	e. Width of Corridor	Required	Provided	MR
	f. Door Size	1.0 m	Provided	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke Managements System			
	• Basement/ Lower GF.	Required	Provided	MR
	• Upper floors	Required	Provided	MR

N/A

5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types ISI marking 	ISI marked	50 Nos.	MR
			ABC & CO ₂	MR
			Provided	MR
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	Hose reel	04 Nos. Provided	MR
			30m	MR
			5mm	MR
7.	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detector Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	Required	Provided	M/R
		Required	Provided	M/R
		Required	Provided	M/R
		Required	Provided	M/R
8.	MOEFA	Required	Provided	M/R
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System	Required	Provided	MR
	<ul style="list-style-type: none"> Basements Upper Floor Sprinkler above false ceiling 	Req. in Admin & Library Block	Provided	MR
		Req. in Admin & Library Block	Provided	MR
		N/A	N/A	N/A
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	150 mm	Provided	MR
		04 Nos.	Provided	MR
		04 Nos.	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	Required	Provided	MR
13.	Pumping Arrangements	Required	Provided	MR
	<ul style="list-style-type: none"> Ground Level Discharge of main pump Head of main pump Number of main pumps Jockey pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual stopping Pump House Access Terrace level Discharge of pump Head of the pump Power supply Auto starting of pump 	2280LPM	Provided	MR
		70m	70m each	MR
		Two	Two	MR
		280 LPM x 2	Provided	MR
		70m	70m	MR
		2850 LPM	Provided	MR
		70m	70m	MR
		Required	Provided	MR
		Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
14.	Captive water storage for firefighting			
	<ul style="list-style-type: none"> Underground tank cap. Draw of connection Fire service inlet Access to tank Overhead Tank capacity 	1,00,000 ltrs.	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		25000 Ltrs	Provided	MR
15	Exit signage	Required	Provided	MR

W


2/18

16.	Provision of lifts			
	➤ Pressurization of Lift Shaft	Required	Provided	MR
	➤ Pressurization of lift lobby	Required	Provided	MR
	➤ Communication in lift Car	Required	Provided	MR
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	NMR
17.	Standby power supply	Required	Provided	MR
18.	Refuge area	N/A	N/A	N/A
	➤ Total area	N/A	N/A	N/A
	➤ Location			
19.	Fire Control Room	Required	Provided	MR
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	Required	Provided	MR
	➤ PA System Panel	Required	Provided	MR
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	Required	Provided	MR
20.	Special fire protection systems for protection of special risks, if any;	Required	ABC and Co ² type fire extinguisher provided near electric panel.	MR


The fire protection systems provided in the building were tested, checked at random and found non-functional at the time of inspection. The shortcomings issued vide letter No. F.6/DFS/MS/2025/SZ/College/128 Dt 29/10/2025 have been found complied.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the FSC issued vide letter No. F.6/DFS/MS/School/2021/SZ/08 dated 30/07/2021, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly, DFA is put up for approval & signature please.


 Signature of the Inspecting Officer
 Name: Kaushal Kishore
 Designation: ADO (SJ)


 DO (SJ)





 A.K. MALIK


 Principal Director

Memo to

Way physical file!

By Cfo to Jsm.
 & submit file
 29/10/25


 A.K. MALIK Cfo (SJ)