



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001



No F6/DFS/MS/2026/WZ/College/ 74

Dated: 19/06/2026

FIRE SAFETY CERTIFICATE

Certified that the Keshav Mahavidyalaya located at Plot No.H 4/5, Road No.42, 43, Pitampura, Delhi-110034, comprised of 02 blocks (College building- Ground + 02 upper floors) & (Auditorium) has already been issued FSC by this department vide letter No. F.6/MS/DFS/2006/1149 dated 19.05.2006. The premises was re-inspected by the officer concerned of this department on 08.06.2026 in the presence of Proff. Aparna Sharma, Principal and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises fit for occupancy "Group B" (Educational) for college building (Except Auditorium) with effect from 19/06/2026 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subjected to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010

Issued on 19/06/2026 at New Delhi by

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to:

1. The Principal, Keshav Mahavidyalaya located at Plot No.H 4/5, Road No.42, 43, Pitampura, Delhi-110034.

2. The Director of Education, Old Secretariat, Delhi

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management/occupier.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on
8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.

http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/

http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Forms

INSPECTION REPORT

1. Name & address of the building	Keshav Mahavidyalaya located at Plot No.H 4/5, Road No.42, 43, Pitampura, Delhi-110034.			
2. Type of Occupancy	Educational			
3.	02 blocks (College building- Ground + 02 upper floors) & (Auditorium)			
4. Type of Case	Renewal (College Building only, Ground + 02 upper floors)			
5. Details of Previous NOC	F.6/MS/DFS/2006/1149 dated 19.05.2006			
6. Fire Safety directives letter No	F.6/MS/DFS/BP/2002/2422 dated 17.12.2002.			
7. Date of inspection	08.06.2026			
8. Name of Inspecting Officer	Sh. Ajay Kumar Sharma ADO (Wazirpur)			
9. Name and designation of officers From the building side	Proff. Aparna Sharma, Principal			
A. Year of Construction	2006			
B. Applicant's letter No.	OD No.1187 dated 13.05.2026.			
S. No	Minimum Standards on fire prevention and fire safety U/R 33	Rule 35 (6)	Provided at site	Remarks MR/NMR
1.	Access to building			
	• Road width	6m	Provide	MR
	• Gate width	5m	Provide	MR
	• Width of internal road	-NA-	-NA-	-NA-
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	05nos.	Provide	MR
	• Basements	-NA-	-NA-	-NA-
	b. Width of staircases			
	• Upper Floor	1.5 m each	Provide	MR
	• Basements	-NA-	-NA-	-NA-
	c. Protection of exits			
	• Fire check door	-NA-	-NA-	-NA-
	• Pressurization	-NA-	-NA-	-NA-
	d. No. of continuous staircases to terrace	02nos.	02nos.	MR
	e. Width of Corridor	1.5m	Provide	MR
	f. Door Size	1m	Provide	MR
3.	Compartmentation			
	a) Fire check door	-NA-	-NA-	-NA-
	b) Sealing of electrical shafts	-NA-	-NA-	-NA-
	c) Fire Rating of shaft door	-NA-	-NA-	-NA-
	d) Water Curtain	-NA-	-NA-	-NA-
	e) Fire Dampers	-NA-	-NA-	-NA-
4.	Smoke Management System			
	a) Basements	-NA-	-NA-	-NA-
	b) Upper floors	Required	Naturally Ventilated	MR
5.	Fire Extinguishers			
	a) Total numbers	15Nos.	30 Nos	MR
	b) Types	ABC/CO2 Type	Provided	MR
	c) IS marking	Required	Provided	MR
6.	First-Aid Hose Reels			
	a) Total numbers on each floor	04	Provided	MR
	b) Length of hose reel hose	30mm	Provided	MR
	c) Nozzle diameter	5m	Provided	MR

7.	Automatic fire detection and alarming system			
	a) Type of detectors	-NA-	-NA-	-NA-
	b) Location of Main Panel	-NA-	-NA-	-NA-
	c) Location of Repeater Panel	-NA-	-NA-	-NA-
	d) Alternate source of power	-NA-	-NA-	-NA-
	e) Hooters' Location	-NA-	-NA-	-NA-
8.	MOEFA	-NA-	-NA-	-NA-
9.	Public Address System	-NA-	-NA-	-NA-
10.	Automatic Sprinkler System			
	a) Basement	Required	Provided	MR
	b) Ground & Upper Floors	-NA-	-NA-	-NA-
	c) Sprinkler above false ceiling	-NA-	-NA-	-NA-
11.	Internal Hydrants			
	a) Size of riser/down-comer	100mm	Provided	MR
	b) Number of hydrants per floor	04	Provided	MR
	c) Hose Box			
12.	Yard Hydrants			
	a) Total number of hydrants	-NA-	Provided	-NA-
	b) Hose Box	-NA-	Provided	-NA-
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	1620lpm	Provided	MR
	➤ Head of Main pump	40m	Provided	MR
	➤ Number of main pumps	01	Provided	MR
	➤ Jockey Pump out put	180lpm	Provided	MR
	➤ Jockey pump head	40 m	Provided	MR
	➤ Standby Pump out put	1620lpm	Provided	MR
	➤ Standby Pump Head	40m	Provided	MR
	➤ Auto Starting/Manual Stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	Terrace level			
	➤ Discharge of pump	450lpm	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity			
	➤ Draw-off connection	-NA-	-NA-	-NA-
	➤ Fire service inlet	-NA-	-NA-	-NA-
	➤ Access to tank	-NA-	-NA-	-NA-
	• Overhead Tank capacity			
		10000ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	a) Pressurization of Lift Shaft	-NA-	-NA-	-NA-
	b) Pressurization of Lift lobby	-NA-	-NA-	-NA-
	c) Communication In lift Car	-NA-	-NA-	-NA-
	d) Fireman's Grounding Switch	Required	Provided	-NA-
	e) Lift Signage	-NA-	-NA-	MR
17.	Standby power supply	-NA-	-NA-	-NA-
18.	Refuge Area.	-NA-	-NA-	-NA-

	a) Total Area	-NA-	-NA-	-NA-
	b) Location	-NA-	-NA-	-NA-
19.	Fire Control Room			
	a) Detector System Panel	-NA-	-NA-	-NA-
	b) Flow Switch Panel	-NA-	-NA-	-NA-
	c) PA System Panel	-NA-	-NA-	-NA-
	d) Battery backup	-NA-	-NA-	-NA-
	e) Building Floor Plans	-NA-	-NA-	-NA-
20.	Special Fire Protection System for Protection of special Risks, if any:	-NA-	-NA-	-NA-

Accordingly, the fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required as stipulated in Educational, and removal of shortcomings issued vide letter no. **66 dated 18.04.2024**, the FSC issued vide letter no. **F.6/MS/DFS/2006/1149 dated 19.05.2006**, renewal of FSC under rule 37 of the Delhi Fire Service Rules, 2010 is **recommended**.

[Signature]
 Signature of the Inspecting Officer
 Name Ajay Kumar Sharma
 Designation ADO(Wazirpur)

~~DO (CN)~~
[Signature]
 09/6/2026

~~CFO/02~~
[Signature]
 10/6/26

~~Principal Director~~
[Signature]
 11/06/26

~~CFO (ECN)~~
[Signature]
 15/6/26

~~DO (CN)~~
[Signature]
 16/6

~~ADO/ AK.S~~

FT letter is put up for kind
 perusal and signature Please

~~CFO (ECN)~~
[Signature]
 15/6/26

[Signature]
 18/6/26