



No F 6 / DFS / MS / EH / NZ / 2026 / 718

Dated 09/09/2026

**FIRE SAFETY CERTIFICATE**

Certified that M/s Lala Shivnath Rai Sumerchand Confectioner Pvt. Ltd. located at Shop No. 5, Ground Floor, Vaishali Main Road No. 41, Delhi- 110034 is running at Ground floor in a building comprised of Basement, Ground plus Three upper floors have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of this department on 21.08.2026 in the presence of Mr. Aditya and found that the building/ premises is fit for occupancy "Assembly" (Group D) Restaurant at Ground floor only with effect from 09/09/2026 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010 printed below.

Issued on ..... 09/09/2026 at New Delhi by

  
**(Dr. S.K. Tomar)**  
**Chief Fire Officer**  
**Delhi Fire Service**  


Copy to:-

1. The Commissioner, MCD, Delhi: - to ensure the occupancy as detailed above and deviation if any. Ref: (MCD Portal ID No. 2026081210434).
2. Owner/ Occupier of M/s Lala Shivnath Rai Sumerchand Confectioner Pvt. Ltd. located at Shop No. 5, Ground Floor, Vaishali Main Road No. 41, Delhi- 110034.

**Conditions for the validity of Fire Safety Certificate:**

1. Fire Safety Certificate is valid for Ground only.
2. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
3. Loss of life or property due to nonfunctional fire safety measure shall be at the responsibility of the management.
4. The trained firefighting staff should be available round the clock.
5. Any deviation with regard to the construction etc. shall be verified by the concerned building sanctioning agency.
6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate through MCD portal (<https://www.mcdonline.nic.in>) along with a copy of this Certificate, six months prior to its expiry".
8. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
9. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.
10. Basement shall be used as per BBL.

**INSPECTION REPORT**

1. Name & address of the building : M/s Shivnath Rai Sumerchand Confectioner Pvt. Ltd. Located at Shop No. 5, Ground Floor, Vaishali Main Road No. 41, Delhi- 110034
2. Type of Occupancy : Assembly (Restaurant)
3. Building Comprised of : Basement, Ground plus three upper floors  
(Restaurant is running at Ground floor only)
4. Type of Case : New Case
5. Details of Previous NOC : Nil
6. Fire Safety directives letter No : NBC Part- IV/ UBBL
7. Date of inspection : 21/08/2026
8. Name of Inspecting Officer : R.K.Sinha, ADO (Shalimar Bagh)
9. Name and designation of officers  
From the building side : Mr. Aditya
10. Year of Construction : 1998 as per MCD portal
11. Applicant's letter No. : MCD Portal ID No. 2026081210434 dated 12/08/2026

| S. No. | Minimum Standards on fire prevention and fire safety U/R 33 | NBC Part IV/ UBBL | Provided at site    | Remarks MR/NMR |
|--------|-------------------------------------------------------------|-------------------|---------------------|----------------|
| 1.     | <b>Access to building</b>                                   |                   |                     |                |
|        | • Road width                                                | 6 m               | Provided            | MR             |
|        | • Gate width                                                | 5 m               | Directly Accessible | MR             |
|        | • Width of internal road                                    | NA                | NA                  | NA             |
| 2.     | <b>Number, Width, Type &amp; Arrangement of Exits</b>       |                   |                     |                |
|        | a. Number of staircases                                     |                   |                     |                |
|        | • Upper Floors                                              | NA                | NA                  | NA             |
|        | • Basements                                                 | NA                | NA                  | NA             |
|        | b. Width of staircases                                      |                   |                     |                |
|        | • Upper Floor                                               | NA                | NA                  | NA             |
|        | • Basements                                                 | NA                | NA                  | NA             |
|        | c. Protection of exits                                      |                   |                     |                |
|        | • Fire check door                                           | Required          | Provided            | MR             |
|        | • Pressurization                                            | NA                | NA                  | NA             |
|        | d. No. of continuous staircases to terrace                  | 01                | 01                  | MR             |
|        | e. Width of Corridor                                        | NA                | NA                  | NA             |
|        | f. Door Size                                                | 1.5 m each ✓ 2    | Provided            | MR             |
| 3.     | <b>Compartmentation</b>                                     |                   |                     |                |
|        | • Fire check door                                           | Required          | Provided            | MR             |
|        | • Sealing of electrical shafts                              | NA                | NA                  | NA             |
|        | • Fire Rating of shaft door                                 | NA                | NA                  | NA             |
|        | • Water Curtain                                             | NA                | NA                  | NA             |
|        | • Fire Dampers                                              | NA                | NA                  | NA             |
| 4.     | <b>Smoke Management System</b>                              |                   |                     |                |
|        | • Basements                                                 | NA                | NA                  | NA             |
|        | • Ground floor                                              | Required          | Provided            | MR             |
| 5.     | <b>Fire Extinguishers</b>                                   |                   |                     |                |
|        | • Total numbers                                             | 1 @ 300 sqm       | Provided            | MR             |
|        | • Types                                                     | ABC/Co2 Type      | Provided            | MR             |
|        | • IS marking                                                | Required          | Provided            | MR             |
| 6.     | <b>First-Aid Hose Reels</b>                                 |                   |                     |                |

|     |                                                     |          |          |    |
|-----|-----------------------------------------------------|----------|----------|----|
|     | • Total numbers on each floor                       | 01       | Provided | NA |
|     | • Length of hose reel hose                          | 30 m     | Provided | MR |
|     | • Nozzle diameter                                   | 5 mm     | Provided | MR |
| 7.  | <b>Automatic fire detection and alarming system</b> |          |          |    |
|     | • Type of detectors                                 | NA       | NA       | NA |
|     | • Location of Main Panel                            | NA       | NA       | NA |
|     | • Location of Repeater Panel                        | NA       | NA       | NA |
|     | • Alternate source of power                         | NA       | NA       | NA |
|     | • Hooters' Location                                 | NA       | NA       | NA |
| 8.  | <b>MOEFA</b>                                        | Required | Provided | MR |
| 9.  | <b>Public Address System</b>                        | NA       | NA       | NA |
| 10. | <b>Automatic Sprinkler System</b>                   |          |          |    |
|     | • Basement                                          | NA       | NA       | NA |
|     | • Ground Floor                                      | NA       | Provided | NA |
|     | • Sprinkler above false ceiling                     | NA       | NA       | NA |
| 11. | <b>Internal Hydrants</b>                            |          |          |    |
|     | • Size of riser/down-comer                          | 100 mm   | Provided | MR |
|     | • Number of hydrants per floor                      | 01       | Provided | MR |
|     | • Hose Box                                          | 01       | Provided | MR |
| 12. | <b>Yard Hydrants</b>                                |          |          |    |
|     | • Total number of hydrants                          | NA       | NA       | NA |
|     | • Hose Box                                          | NA       | NA       | NA |
| 13. | <b>Pumping Arrangements</b>                         |          |          |    |
|     | • Ground Level                                      |          |          |    |
|     | ➤ Discharge of main Pump                            | NA       | NA       | NA |
|     | ➤ Head of Main pump                                 | NA       | NA       | NA |
|     | ➤ Number of main pumps                              | NA       | NA       | NA |
|     | ➤ Jockey Pump out put                               | NA       | NA       | NA |
|     | ➤ Jockey pump head                                  | NA       | NA       | NA |
|     | ➤ Standby Pump out put                              | NA       | NA       | NA |
|     | ➤ Standby Pump Head                                 | NA       | NA       | NA |
|     | ➤ Auto Starting/Manual Stopping                     | NA       | NA       | NA |
|     | ➤ Power Supply                                      | NA       | NA       | NA |
|     | • Terrace level                                     |          |          |    |
|     | ➤ Discharge of pump                                 | 450 lpm  | Provided | MR |
|     | ➤ Head of the pump                                  | 40 m     | Provided | MR |
|     | ➤ Power Supply                                      | Required | Provided | MR |
|     | ➤ Auto Starting of pump                             | Required | Provided | MR |
| 14. | <b>Captive Water Storage for fire fighting</b>      |          |          |    |

|     |                                                                         |             |          |    |
|-----|-------------------------------------------------------------------------|-------------|----------|----|
|     | • Underground tank capacity                                             | NA          | NA       | NA |
|     | ➤ Draw-off connection                                                   | NA          | NA       | NA |
|     | ➤ Fire service inlet                                                    | NA          | NA       | NA |
|     | ➤ Access to tank                                                        | NA          | NA       | NA |
|     | • Overhead Tank capacity                                                | 20,000 ltrs | Provided | MR |
| 15. | Exit Signage.                                                           | Required    | Provided | MR |
| 16. | Provision of Lifts.                                                     |             |          |    |
|     | • Pressurization of Lift Shaft                                          | NA          | NA       | NA |
|     | • Pressurization of Lift lobby                                          | NA          | NA       | NA |
|     | • Communication In lift Car                                             | NA          | NA       | NA |
|     | • Fireman's Grounding Switch                                            | NA          | NA       | NA |
|     | • Lift Signage                                                          | NA          | NA       | NA |
| 17. | Standby power supply                                                    | Required    | Provided | MR |
| 18. | Refuge Area.                                                            |             |          |    |
|     | ➤ Total Area                                                            | NA          | NA       | NA |
|     | ➤ Location                                                              | NA          | NA       | NA |
| 19. | Fire Control Room                                                       |             |          |    |
|     | • Detector System Panel                                                 | NA          | NA       | NA |
|     | • Flow Switch Panel                                                     | NA          | NA       | NA |
|     | • PA System Panel                                                       | NA          | NA       | NA |
|     | • Battery backup                                                        | NA          | NA       | NA |
|     | • Building Floor Plans                                                  | NA          | NA       | NA |
| 20. | Special Fire Protection System for Protection of special Risks, if any: | NA          | NA       | NA |

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. The management had rectified the shortcomings issued vide letter no. F-6/DFS/MS/EH/NZ/2026/755 dated 05.08.2026

Keeping in view of satisfactory compliance of the minimum standards of fire prevention and fire safety measures as required under rules it is recommended to grant fire safety certificate under Rule 35 of the Delhi Fire Service Rules, 2010.

Deemed Approved After 10/09/2026

Signature of Inspecting Officer  
Name : Rajeev Kumar Sinha  
Designation : ADO/Sahlimar Bagh

DO/CND Oh leave

GHO (CND)

Pl. speak reg, shortcomings issued earlier

ADO (S.B.)  
25/8/26

ADO (S.B.) Sr. Shortcomings Communicated vide letter dated 5/8/26 have been complied

ADO (S.B.)  
25/8/26

ADO (S.B.)

ADO (S.B.)  
25/8/26

Principal Director

ADO (S.B.)

ADO (S.B.)

ADO (S.B.)

ADO (S.B.)

ADO (S.B.)  
25/8/26