



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

No.F.6/DFS/MS/School/2026/NDZ/ 136

Dated: 25/08/2026

FIRE SAFETY CERTIFICATE

Certified that the Mother Mary's, School located at Sahkarita Marg Mayur Vihar Ph-1, Delhi -110091, comprised of Basement, Ground plus Four upper floors & Car Parking Block (Ground + 02 Upper floors owned/occupied by Mother Mary's School was issued FSC vide letter F.6/DFS/MS/School/2023/NDZ/09 dt 06/01/2023. The school building was re-inspected by the officer concerned of this department on dated 31/07/2026 in the presence of Mr. Atul and observed that all the fire prevention and fire safety arrangements provided in the premises and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit occupancy Class "B" 'Educational' with effect from 25/08/2026 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rules, 2010. Conditions Mentioned Below.

Issued on.....25/08/2026.....at New Delhi by.


24/8/26

(Dr. S. K. TOMAR)
CHIEF FIRE OFFICER
DELHI FIRE OFFICER

Copy to: -

1. The Estate Manager, Mother Mary's School located at Sahkarita Marg Mayur Vihar Ph-1, Delhi -110091.
2. The Directorate of Education, Govt. of NCT Delhi, Old Secretariat, Delhi

Conditions for the validity of Fire Safety Certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Mother Mary's, School located at Sahkarita Marg, Mayur Vihar Ph-1, Delhi -110091
2. Building is comprised of : Basement, Ground plus Four upper floors & Car Parking Block Ground + 02 Upper floors
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/School/2023/NDZ/09 dt 06/01/2023
6. Fire Safety directive letter No. : F.6/DFS/MS/BP/2004/463 dated 27/02/204
7. Date of Inspection : 31/07/2026
8. Name of the Inspecting officers : Deepak Kumar, ADO (Shahdara)
9. Name and designation of Officer from the building side : Mr. Atul
10. Year of Construction : 2005 & 2015
11. Applicant's letter No : 52026062003850 dated

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	Directive Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building.			
	• Road width	12 mtr.	36 mtr.	MR
	• Gate width	4.50 mtr	5.50 mtr	MR
	• Width of internal road	06 mtr	06 mtr.	MR
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	• Upper floor	04 nos.	04 nos.	MR
	• Basement	02 nos.	02 nos.	MR
	B. Width of Staircases			
	• Upper floor	1.50 mtr	1.50 mtr	MR
	• Basement	1.50 mtr	1.50 mtr	MR
	c. Protection of Exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	04 nos.	05 nos.	MR
	e. Width of Corridor	1.50 mtr.	Provided	MR
	f. Door Size	1.0 mtr.	1.0 mtr.	MR
03	Compartmentation.			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire rating of shaft door	Required	Provided	MR
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	Required	Provided	MR
	• Upper floor	N/A	N/A	N/A
05.	Fire Extinguishers.			
	• Total numbers	32 nos.	40 nos.	MR
	• Types	ABC /CO ₂	ABC /CO ₂	MR
	• IS marking	ISI marked	ISI marked	MR

06	First-Aid-Hose Reels.			
	• Total numbers on each floor	03 nos..	03 nos..	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	Smoke	Provided	MR
	• Location of main panel	Ground Floor	Provided	MR
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooter's location	Available in entire building	Provided	MR
08	MOEFA	Required	Provided	MR
09	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	• Basement	Required	Provided	MR
	• upper floor	Required	Provided	MR
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	100 mm	100 mm	MR
	• Number of hydrants per floor	03 nos	03 nos	MR
	• Hose box	03 nos	03 nos	MR
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	2280 lpm	Provided	MR
	• Head of main pump	40 mtr	Provided	MR
	• Number of main pumps	01 no.	Provided	MR
	• Jockey pump out put	180 lpm	Provided	MR
	• Jockey pump head	40 mtr	Provided	MR
	• Standby pump out put	2280 lpm	Provided	MR
	• Standby pump head	40 mtr	Provided	MR
	• Auto starting/manual stopping	Required	Provided	MR
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	900 Lpm.	Provided	MR
	• Head of the pump	40 M	Provided	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	1,00,000 ltrs	1,00,000 ltrs	MR
	• Draw-off connection	Required	Provided	MR
	• Fire service inlet	Required	Provided	MR
	• Access to tank	Required	Provided	MR
	• Overhead tank capacity	25,000 ltrs.	25,000 ltrs.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	Required	Provided	MR
	• Firemen's grounding switch	Required	Provided	MR
	• Lift signage	Required	Provided	MR

17	Standby Power Supply	Required	Provided	MR
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if any:	N/A	N/A	N/A

The fire protection system provided in the building were tested, checked and found functional at the time of inspection. The earlier shortcoming issued vide letter no. F.6/DFS/MS/School/NDZ/2026/528 dated 29/05/2026 has been rectified now.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rule. The FSC issued vide letter no. F.6/DFS/MS/School/2023/NDZ/09 dated 06/01/2023 **renewal under rule 35 of the Delhi Fire Service Rules, 2010 is recommended.**

Deepak
03/08/2026

Signature of the Inspecting Officer

Name : -Deepak Kumar

Designation : -ADO (Shahdara)

DO (ED)
Deepak
04/08/26

CFO (East Zone)

K. Somr
4/8/26

Principal Director

CFO to issue
ADAR
do

CFO (East)

K. Somr
12/8/26

ADO/SHAH

Sir, F.T. letter is put up for your kind signature pl.

Deepak
21/08/2026

CFO (East Zone)

K. Somr
24/8/26

ms