



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001**




No. F6/DFS/MS/2025/School/ 1093

Dated: 02/09/2025

**FIRE SAFETY CERTIFICATE**

Certified that the Sarvodaya Co-ed Vidyalaya (School I.D No-1208013) located at Gulabi Bagh, Delhi-110007 comprised of 02 New blocks interconnected, ground & 03 upper floors each only owned/ occupied by Sarvodaya Co-ed Vidyalaya was issued Fire Safety Certificated vide this office letter no. F6/DFS/MS/2022/School/WZ/427 dated 19/04/2022 the premises was re-inspected by the officer concerned of this department on 22/08/2025 in the presence of Sh. Atit Saini (H.O.S) and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under "Group B Educational (School)" with effect from .....02/09/2025 for a period of three years, in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on ....02/09/2025 at New Delhi by

  
21/09/2025  
Virendra Singh  
Chief Fire officer  
Delhi Fire Service  
926

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Principal, Sarvodaya Co-ed Vidyalaya (School I.D No-1208013) located at Gulabi Bagh, Delhi-110007.

**Conditions for the validity of Fire Safety Certificate:**

1. All the means of escape shall be kept free from any type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipment and method of smooth and speedy safe evacuation of occupants in case of emergency
3. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seem during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities. This Fire Safety Certificate is valid only for permanent building structure as per plan.
5. This fire safety certificate may not be treated in any case of regularizations of unauthorized construction/unauthorized use of land or activities, if any.
6. The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on the official website of Delhi Fire Service i.e. [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

## INSPECTION REPORT

1. Name & address of the building : Sarvodaya Co-ed Vidyalaya at Gulabi Bagh, Delhi-110007. (ID No-1208013)
2. Type of Occupancy : Educational
3. Composition of building : 02 New Blocks, Interconnected, Ground & 03 upper floors
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/2022/School/WZ/427 dated 19/04/2022
6. Fire Safety directives letter No : Nil
7. Date of inspection : 22/08/2025
8. Name of the Inspecting Officers : ADO (RN)
9. Name and designation of officers  
from the building side : Sh. Atit Saini (H.O.S)
10. Year of Construction : 2019-2020
11. Applicant's letter No. : No- S.Co-Ed.V/GB/2025/306 dated: 11/08/2025

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part-IV Requirements	Provided at site	Remarks MR/NMR	
1	<b>Access to building</b>				
	• Road width	06m	06m	MR	
	• Gate width	4.50m	06m	MR	
	• Width of internal road	NA	NA	NA	
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>				
	a. Number of staircases				
	• Upper Floors	03	03	MR	
	• Basements	NA	NA	NA	
	b. Width of staircases				
	• Upper Floors	1.50m	03 nos. of 1.80m	MR	
	• Basements	NA	NA	NA	
	c. Protection of exits				
	• Fire check door	NA	NA	NA	
	• Pressurization	02	02	MR	
	d. No. of continuous staircases to terrace				
	e. Width of Corridor		1.50m	1.50m	MR
	f. Door Size		1.20m	1.20m	MR
	3	<b>Compartmentation.</b>			
• Fire check door		NA	NA	NA	
• Sealing of electrical shafts		NA	NA	NA	
• Fire Rating of shaft door		NA	NA	NA	
• Water Curtain		NA	NA	NA	
• Fire Dampers		NA	NA	NA	
4	<b>Smoke Management System.</b>				
	• Basements	NA	NA	NA	
	• Upper floors	Required	Natural Ventilation	MR	
5	<b>Fire Extinguishers</b>				
	• Total numbers	28nos	Provided	MR	
	• Types	ABC/Co2	Provided	MR	
	• ISI marking	ISI Marked	Provided	MR	
6	<b>First-Aid Hose Reels</b>				
	• Total numbers on each floor	03 each floor	Provided	MR	
	• Length of hose reel hose	30m	Provided	MR	
	• Nozzle diameter	5mm	Provided	MR	




7	<b>Automatic fire detection and alarming system.</b>			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	<b>MOEFA</b>			
9	<b>Public Address System.</b>			
10	<b>Automatic Sprinkler System.</b>			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	NA	NA	NA
	• Number of hydrants per floor	NA	NA	NA
	• Hose Box	NA	NA	NA
12	<b>Yard Hydrants.</b>			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13	<b>Pumping Arrangements</b>			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	NA	N/A	NA
	➤ Jockey pump head	NA	N/A	NA
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM	Provided	MR
➤ Head of the pump	40m	Provided	MR	
➤ Power Supply	Required	Provided	MR	
➤ Auto Starting of pump	Required	Provided	MR	
14	<b>Captive Water Storage for fire fighting</b>			
	• Underground tank capacity	NA	N/A	NA
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	10,000 LTR	Provided	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	<b>Standby power supply</b>	N/A	N/A	N/A


18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no. F6/DFS/MS/2024/School/349 dated 07/05/2025.


Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part-4, it is **recommended for renewal of fire safety certificate** issued vide this department letter of even no. F6/DFS/MS/2022/School/WZ/427 dated 19/04/2022.

  
 Signature of the Inspecting Officer  
 Name :- C.L. Meena  
 Designation:- ADO/RN

D.B. Mukharjee (DO/NW)

  
 25/08/2025  
 Dy. CFO (NW)

  
 26/8

  
 27/8/2025

Principal Director

CFO to Secy.


  
 28/08/25




ADO (RN)

As approved, F.T. letter is kept up for your signature please.

CFO/

  
 27/9/2025

MS

  
 01/09/2025  
 ADO(RN)

DCFO/... 21/11/2025  
 Dated... 21/11/2025