

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

75
आज़ादी का
अमृत महोत्सव

No. F.6/DFS/MS/BP/2025/ 216

Dated: 09/05/2025

To

Dr. Ajay Aggarwal (Managing Director),
M/s Tirupati Stone Centre Urology & Laproscopy Hospital,
6, Gagan Vihar, Near Karkadi Mor Flyover,
Delhi-110051.

Subject: - Inspection report in r/o M/s Tirupati Stone Centre Urology & Laproscopy Hospital, 6, Gagan Vihar, Near Karkadi Mor Flyover, Delhi-110051.

Sir,

Please refer your letter No. nil dated 18/12/2024, on the subject cited above. In this connection, this is to inform you that the said premises has been re-visited by a team of officers of this department on 11/03/2025 to verify the compliance of shortcomings communicated vide this office letter no. F6/DFS/MS/2506/2013/2457 dated 25/10/2013 and No. F.6/DFS/MS/Hospital/2018/1239 dated 27/3/2018. However, some new shortcomings has also observed. During the time of inspection Dr. Ajay Aggarwal, Managing Director was present. The status of shortcomings observed is as below.

S. No	Shortcomings communicated	Present Status
1	One room is found constructed at terrace level, which is opening in staircase landing.	-----
2	Total 03 nos. of staircases are provided in the building, 01 no. unprotected external metal staircase of 02 m wide is serving from ground floor to 2 nd floor, 01 no. staircase of 90 cms. is serving from ground floor to second floor and 01 no. staircase of 97 cms. is serving from basement to terrace level, which is not segregated at ground level. Further, staircases are not protected with FCD at some places. Width of exit doors of staircases is not provided equivalent to the width of staircase.	Not Complied
3	Overhead water storage tanks of total 26,000 ltrs. capacity is provided.	Complied.
4.	Two terrace pumps having 450 LPM and 180 LPM capacity each are provided, against requirement of 900 LPM.	Not Complied.
5	Detection system & MOEFA system are provided.	Complied.
6	Corridor around 1.60 cms. wide is provided.	-----
7	Door width of patient room is 01 m provided. Although, door width of patient ward is 90 cms. provided	-----
8	Basement is partially sprinklered.	-----
9	Smoke management system is not provided in basement.	-----
10	Lift is not protected with lift lobby in basement. Further, lift is opening in staircase landing.	Not complied

In view of above, issuance of fire safety certificate cannot be considered at this stage. You are again requested to rectify the shortcomings mentioned at Sl. No. 1, 2, 4, 6, 7, 8, 9 and 10 for further consideration in the matter.

Yours faithfully

(Atul Garg)
Director
11-23414000

Copy to: -1. The Medical Superintendent, Directorate General of Health Services, Nursing Home Cell, S-1, School Block, 3rd Floor, DGD Building, Shakarpur, Delhi-110092.